


# INTERIM REPORT Per 30 September 2024



### MINERALS FOR A SUSTAINABLE FUTURE

SAFETY | ENVIRONMENT | INNOVATION

Engebø Rutile and Garnet AS ("Engebø Rutile and Garnet" or the "Company") is a wholly owned subsidiary of Nordic Mining ASA.

The Company is undertaking a large-scale industrial development at Engebø on the west coast of Norway where the Company has mining rights and permits to a substantial eclogite deposit with rutile and garnet.

Nordic Mining ASA is listed on Euronext Expand Oslo with ticker "NOM".

# Engebø Rutile and Garnet interim report for the quarter ended 30 September 2024

The Engebø deposit has among the highest grades of rutile (TiO2) compared to existing producers and other projects under development. The deposit also contains significant quantities of high-quality garnet. The Engebø life of mine is 39 years, comprising 15 years of open pit mining followed by 24 years of underground mining. Favorable location, topography and local, green hydropower enables efficient and climate friendly production of high-quality natural rutile and garnet. Engebø was fully financed by USD 277 million in March 2023. Following completion of project financing of the Engebø Project the four lump-sum EPC ("Engineering, Procurement and Construction") contracts with Sunnfjord Industripartner AS, Åsen & Øvrelid AS, Nordic Bulk AS and Normatic AS were fully activated. Offtake agreements have been secured for up to the full production of rutile and garnet for the first 5 years of production.

#### **Highlights**

- The Company reported NOK 286.0 million in capitalized costs related to the construction of the Engebø Project in the third quarter, compared to NOK 392.8 million in the second quarter of 2024. The Company's carrying amount for Mine under construction and Property, plant and equipment was NOK 2.7 billion as of 30 September 2024.
- In August the Company completed the third and final release of USD 48 million from the bond Escrow account that holds the proceeds from the issuance of the USD 100 million senior secured bond. An independent engineer appointed on behalf of the bondholders confirmed for the third time that the project is on track with the cost estimates and timeline and a cost-to-complete test has been satisfied in relation to the release.

#### **Main events**

- The Company and the Engebø project have continued with the commissioning phase of the plant in the third quarter and achieved planned milestones. The commissioning phase continues into the fourth quarter with the expectation of first ore to mill and first concentrate, which will mark the production ramp-up, to take place before year-end.
- Key milestones successfully achieved:
  - Mechanical installation in the wet plant
  - Mechanical installation of product silos
  - o Process plant connected to regional power grid
  - o Cold and Hot commissioning in various plant areas
  - o First ore to primary crushing, including ore pass design verification
- No lost time injuries ("LTI") have been registered at the Engebø Project site during the third quarter of 2024.
- Project to date (1<sup>st</sup> November 2024) has reported 924 working days registered by the four EPCs, including subcontractors, with zero LTIs.

#### Engebø project development and economy

- All Customer Provided Items ("CPIs") have been installed by Structural, Mechanical Piping and Plating ("SMPP") contractor according to plan and are ready for commissioning.
- The Civil and Buildings contractor, Åsen & Øvrelid has completed majority of contractual work. The minor outstanding items are not related to or in conflict with commissioning and ramp-up.
- The SMPP contractor, Nordic Bulk, has completed mechanical installation in October and are working to close out minor outstanding work. Nordic Bulk will retain a small team to support during commissioning.
- The Electrical and Instrumentation ("E&I") contractor, Normatic has energized all transformers and handed over the internal 22kV distribution to the operations team. The contractor is finalizing the scope of work across the plant according to commissioning plan.
- Various processing circuits have been partly taken over from the EPCs during the commissioning process. While preparing for hot commissioning, the company has started regular shift work for the process and production operators.
- The mining alliance agreement was activated in September and new drilling units arrived on site with start-up of preparatory work in the open pit area. The construction phase has facilitated the ore required for the first 3 months of production ramp-up and initial focus for mining activities is to provide access to high grade ore for continued production.
- The Company remain confident about the robustness of the guided project reserve of USD 25 million, to cover minimum liquidity requirement of USD 15 million and unexpected costs.

#### **Market development**

After an encouraging first half of 2024, Western pigment producers reported a lower demand level for pigment in Q3. Going into Q4, pigment demand is expected to go down further due to lower seasonal demand and weak housing market.

Mid- to long-term demand for pigment is expected to be positively supported by lower interest rates, stimulus packages, improved real estate markets and implementation of protective import measures on Chinese pigments in several areas of the world.

For titanium feedstock, the demand has been stable in Q3, and the demand for especially highgrade chloride feedstock is expected to remain steady, driven by improved demand outlook for pigment.

The demand for garnet abrasives has softened in the third quarter, largely due to slow economic activity in the industrial sector.

Nordic Mining has offtake agreements in place for the first five years of production of both rutile and garnet, covering up to the full production.

#### Financial performance in third quarter 2024<sup>(1)</sup>

The Engebø Project is under construction and the Company has, so far, no sales revenues from operations. Reported operating loss for the third quarter was NOK -9.9 million (NOK -8.2 million) and NOK -13.8 million (NOK -21.1 million) Year to date 2024.

Net financial items were NOK 23.9 million in the third quarter (NOK 4.1 million), and NOK 4.1 million YTD 2024 (NOK -34.9 million), with the main financial items in the third quarter being net gain on foreign exchange related to the bond loan, bond Escrow and royalty liability of NOK 29.0 million, other foreign exchange loss of NOK -9.2 million, gain on foreign exchange derivatives of NOK 0.3 million, interest on cash held of NOK 4.1 million and transaction costs from financing of NOK -0.4 million. Please see note 7 and 8 for further information. Borrowing costs on loans from parent company, the bond loan and the royalty liability, net of interest on bond Escrow, has been capitalized under Mine under construction, in total NOK -194.3 million Year to date 2024.

Reported net profit in the third quarter was NOK 14.0 million (NOK -4.1 million) and reported net loss in the first nine months of 2024 was NOK -9.7 million (NOK -56.1 million).

In the third quarter, the Company has capitalized costs of NOK 286.0 million on the balance sheet under Mine under construction, down from NOK 392.8 million in the second quarter of 2024 due to less capital-intensive work in the quarter. NOK 26.5 million related to the process area workshop were moved from Mine under construction to Property, plant and equipment in the third quarter due to the completion and subsequent use of the workshop as the main maintenance and storage facility for Engebø Rutile and Garnet AS. The Company's combined carrying amount for Mine under construction and Property, plant and equipment was NOK 2.7 billion as of 30 September 2024 (second quarter 2024: NOK 2.4 billion).

Net cash flow from operating activities year-to-date 2024 was NOK -54.5 million (NOK -61.1 million). Net cash flow from investment activities related to investment in Mine under construction year-to-date September 2024 was NOK -947.7 million (NOK -626.5 million), and NOK -70.7 million (NOK 0.0 million) related to acquisition of Property, plant and equipment. The cash flow amount does not include capitalized net borrowing costs or outstanding payables, both of which are booked on the balance sheet under Mine under construction and Property, plant and equipment. Interest on the bond loan year-to-date of USD 9.7 million (corresponding to NOK 101.5 million) is included in interest and financing fees paid. Please see note 4 for further information related to the bond Escrow account. In the first nine months of 2024, the Company released USD 108 million (corresponding to NOK 1,152.4 million) from the bond Escrow account, resulting in net cash flow from financing activities of in total NOK 1,050.9 million (NOK 905.7 million).

The Company's cash and cash equivalents as of 30 September 2024 were NOK 489.8 million (30 June 2024: NOK 306.4 million). In addition, the Company had NOK 12.6 million in restricted account pledged toward Directorate of Mining ("DirMin") for clean-up measures in accordance with the operating license.

Engebø Rutile and Garnet's total assets as of 30 September 2024 were NOK 3.3 billion (30 June 2024: NOK 3.3 billion), and total equity was NOK 1.0 billion (30 June 2024: NOK 991.0 million).

For further information relating to the Company's risk assessments, reference is made to the annual report for 2023 which is available on the Company's webpage <a href="https://www.nordicmining.com">www.nordicmining.com</a>.

Oslo, 4 November 2024 The Board of Directors of Engebø Rutile and Garnet AS

<sup>(1)</sup> Unless other information is given, numbers in brackets for comparison relate to the corresponding period in 2023.

#### **INCOME STATEMENT**

		2024	2023	2024	2023	2023
		01.07-30.09	01.07-30.09	01.01-30.09	01.01-30.09	01.01-31.12
(Amounts in NOK thousands)	Note	Unaudited	Unaudited	Unaudited	Unaudited	Audited
Payroll and related costs		0	112	0	0	(0)
Depreciation and amortization	2	(642)	(46)	(955)	(138)	(180)
Other operating expenses	6	(9 243)	(8 266)	(12 845)	(21 101)	(27 152)
Operating profit/(loss)		(9 885)	(8 200)	(13 801)	(21 239)	(27 333)
Net exchange rate gain/loss (-)	7, 8	20 171	572	(7 259)	1 021	25 227
Financial income	8	4 121	3 770	13 373	18 722	22 736
Financial costs	8	(409)	(210)	(2 023)	(54 609)	(54 976)
Profit/(loss) before tax		13 997	(4 068)	(9 710)	(56 105)	(34 345)
Income tax		_	-	_	-	-
Profit/(loss) for the period		13 997	(4 068)	(9 710)	(56 105)	(34 345)

## STATEMENT OF FINANCIAL POSITION

		30.09.2024	31.12.2023
(Amounts in NOK thousands)	Note	Unaudited	Audited
ASSETS			
Non-current assets			
Mine under construction	2	2 624 261	1 462 466
Property, plant and equipment	3	77 808	912
Total non-current assets		2 702 070	1 463 378
Current assets		66.766	20.004
Trade and other receivables		66 766	28 904
Spare parts inventory		4 245	-
Bond Escrow	4	12.645	1 075 042
Restricted cash		12 645	8 430
Cash and cash equivalents  Total current assets		489 828 573 485	522 164 1 634 541
Total current assets		3/3 463	1 034 341
Total assets		3 275 554	3 097 919
Total assets		3 27 3 334	3 037 313
SHAREHOLDERS' EQUITY AND LIABILITIES			
Shareholders' equity			
Share capital		26 078	26 078
Share premium		988 660	988 660
Retained earnings/(losses)		(9 710)	-
Total equity		1 005 027	1 014 737
• •			
Non-current liabilities			
Bond loan	4	952 859	902 182
Royalty liability	5	614 114	517 574
Liability to parent company		510 278	487 220
Total non-current liabilities		2 077 251	1 906 975
Current liabilities			
Trade payables		44 537	93 552
Other current liabilities		148 740	82 655
Total current liabilities		193 277	176 207
Total liabilities		2 270 527	2 083 182
Total charoholders' equity and linkilities		2 275 555	2 007 010
Total shareholders' equity and liabilities		3 275 555	3 097 919

# STATEMENT OF CHANGES IN EQUITY Unaudited

(Amounts in NOK thousands)	Note	Share capital	Share premium	Accumulated losses	Total equity
Equity 1 January 2024		26 078	988 660	-	1 014 737
Profit/(loss) for the period		-	-	(9 710)	(9 710)
Equity 30 September 2024		26 078	988 660	(9 710)	1 005 027

#### **CONDENSED CASH FLOW STATEMENT**

	2024 01.01-30.09	2023 01.01-30.09
(Amounts in NOK thousands)	Unaudited	Unaudited
Operating activities:		
Net cash from/used (-) in operating activites	(54 520)	(61 109)
Investing activities:		
Investment in mine under construction	(947 732)	(626 466)
Acquisition of property, plant and equipment	(70 659)	0
Net cash used in investing activities	(1 018 391)	(626 465)
Financing activities:		
Transaction costs, share issue	-	(34 796)
Transfer from Bond Escrow	1 152 427	-
Interest paid	(101 520)	(53 829)
Other financing fees paid	-	(23 681)
Net proceeds from borrowings from parent company	-	1 018 052
Net cash from financing activities	1 050 908	905 746
Net change in cash and cash equivalents	(22 003)	218 172
Cash and cash equivalents at beginning of period	522 164	32 377
Effect of exchange rate fluctuation on cash held	(10 332)	(679)
Cash and cash equivalents at end of period	489 829	249 871
Net change in restricted cash	4 215	4 215
Restricted cash at beginning of period	8 430	4 215
Restricted cash at end of period	12 645	8 430
Restricted and unrestricted cash at end of period	502 474	258 301

# NOTES TO THE INTERIM FINANCIAL STATEMENTS FOR THE PERIOD ENDED 30 SEPTEMBER 2024

#### Note 1 - ACCOUNTING PRINCIPLES

These interim financial statements have been prepared in accordance with the Norwegian Accounting Act and generally accepted accounting principles in Norway. They do not include all the information required for full annual financial reporting and should be read in conjunction with the financial statements of Engebø Rutile and Garnet AS for the year ended 31 December 2023.

This report was authorized for issue by the Board of Directors on 4 November 2024.

The accounting policies adopted are consistent with those followed in the preparation of the Company's annual financial statements for the year ended 31 December 2023. In 2024 the Company has entered into derivative foreign exchange contracts. See note 7. Under Norwegian GAAP the contracts are considered to be fair value hedging of the bond escrow. The Company reflects the hedging by recording the bond escrow at the exchange rate on the balance sheet date and the derivative instruments at fair value as financial assets or liabilities. Changes in fair value arising on re-measurement of the derivative instruments are recognized in the income statement as incurred.

#### Note 2 - MINE UNDER CONSTRUCTION

The Engebø Project is under construction, which includes continuation of Detail Engineering of the process plant, procurement and fabrication of critical process equipment, groundwork on the mine access road and ground – and building works in the process plant area, tunnel work and raise drilling of the vertical ore pass. The direct costs related to the work described above have been capitalized on the balance sheet as Mine under construction.

#### Note 3 - PROPERTY, PLANT AND EQUIPMENT

Additions to Property, plant and equipment in Q3 2024 relate mainly to the process area workshop that was completed in Q3 2024. Related costs have been reclassified from Mine under construction to Property, plant and equipment in Q3 2024. The administration building and process area workshop are depreciated on a straight-line basis over an estimated useful life of 39 years.

#### Note 4 - BOND LOAN AND BOND ESCROW

The Company has a USD 100 million 5-year senior secured bond listed on Nordic ABM with ticker: ERUGA01 PRO. The bond is administered by Nordic Trustee, has fixed coupon of 12.5% per annum, with interest payable quarterly in arrears, and an issue price of 90%.

The net proceeds of the bond of USD 90 million were on issue deposited into a Bond Escrow account, together with issue discount of USD 10 million, four months bond interest of USD 4.2 million, and transaction costs of USD 3.3 million, transferred by Engebø Rutile and Garnet AS in line with the bond terms. Following conditions of the Engebø Project being fully funded, which were satisfied on 8 March 2023, the bonds were reclassified to non-current liability in the statement of financial position. The proceeds from the have been released in three tranches from the Bond Escrow account after satisfaction of certain predisbursement conditions precedent, to be used for costs and expenditures to bring the Engebø Project into commercial production.

In Q1 2024 the first release of USD 30 million from the bond escrow was completed, in Q2 2024 the second release of USD 30 million was completed, and in Q3 2024 the Company completed the third and final release of USD 48 million.

The bond agreement has a financial covenant stipulating that Engebø Rutile and Garnet AS shall at all times maintain cash on its account of no less than USD 15 million. A breach of the covenant could result in a default under the agreement.

#### Note 5 - ROYALTY LIABILITY

In November 2023 Engebø Rutile and Garnet AS completed drawdown of the USD 50 million non-dilutive royalty instrument from OMRF (Zr) LLC which is managed by the Orion Resource Partners Group ("Orion"). The future royalty payments under the royalty agreement equal 11% of gross revenue from the Engebø Project.

The royalty liability was initially recognized at the USD 50 million drawdown received net of directly attributable transaction costs at drawdown. After initial recognition the liability under the royalty agreement is subsequently measured at amortized cost using the effective interest method.

Amortized cost is recognized as borrowing cost and capitalized under Mine under construction until construction is completed, in total NOK 80.6 million YTD 2024.

#### **Note 6 - OTHER OPERATING EXPENSES**

The Norwegian Supreme Court ruled in March 2024 in favor of Engebø Rutile and Garnet AS on all counts in the case against Arctic Mineral Resources ("AMR"). The court also ruled that AMR shall pay all legal expenses. Total refund of legal expenses amounted to NOK 12.4 million and has been recorded as a reduction of other operating expenses in Q1 2024. The amount was received in April 2024.

#### Note 7 - FOREIGN EXCHANGE (FX) DERIVATIVE CONTRACTS

The Company entered into foreign exchange (FX) derivative contracts for forward sale of USD and purchase of NOK in Q2 2024 and Q3 2024. The purpose of the trades was to hedge the USD/NOK foreign exchange rate for the release of USD amounts from bond Escrow. The value dates aligned with the expected bond Escrow account release dates for the second and third releases.

	Sell	Sell	Buy	Buy	
Description	currency	amount	currency	amount	<b>Exchange Value Date</b>
Forward FX contract	USD	25 million	NOK	262.5 million	10.5000 23 May 2024
Forward FX contract	USD	20 million	NOK	211.6 million	10.5818 20 Aug 2024

The contracts listed above expired in Q2 and in Q3 2024, with a net YTD loss of NOK 5.9 million. See note 8.

#### Note 8 - NET EXCHANGE RATE GAIN/LOSS (-), FINANCIAL INCOME AND FINANCIAL COSTS

Exchange rate gains and losses in periods prior to Q3 2023 have been classified under financial income and financial costs. From Q3 2023 onwards, the Company has classified exchange rate gains and losses on a separate line item on the income statement; Net exchange rate gain/loss (-). The income statements from previous periods have been reclassified accordingly.

#### <u>2024:</u>

Net exchange rate gain/loss (-) in the third quarter and YTD 2024 consists mainly of:

- foreign exchange gain of NOK 7.0 million on bond Escrow in USD (YTD 2024: gain NOK 51.9 million),
- foreign exchange gain of NOK 13.8 million on the USD bond loan (YTD 2024: loss NOK 33.5 million),
- foreign exchange gain of NOK 8.2 million on the USD royalty liability (YTD 2024: loss NOK 15.9 million),
- foreign exchange gain of NOK 0.3 million on foreign exchange derivatives (YTD 2024: loss NOK 5.9 million), and
- other foreign exchange loss of NOK 9.2 million (YTD 2024: loss NOK 3.8 million).

Financial income in the third quarter and YTD 2024 consists mainly of:

interest on cash held of NOK 4.1 million (YTD 2024: NOK 13.4 million).

Financial costs in the third quarter and YTD 2024 consist mainly of:

transaction costs and fees from financing of NOK 0.4 million (YTD 2024: NOK 2.0 million).

#### 2023:

Net exchange rate gain/loss (-) in the third guarter and YTD 2023 consists mainly of:

- foreign exchange loss of NOK 15.3 million on bond Escrow in USD (YTD 2023: gain NOK 77.9 million),
- foreign exchange gain of NOK 14.9 million on the USD bond loan (YTD 2023: loss NOK 76.5 million), and
- other foreign exchange gain of NOK 1.0 million (YTD 2023: loss NOK 0.3 million).

Financial income in the third quarter and YTD 2023 consists mainly of:

• interest on cash held and bond Escrow of NOK 3.8 million (YTD 2023: NOK 18.8 million).

Financial costs in the third guarter and YTD 2023 consist mainly of:

- interest costs on bond loan of NOK 0.0 million as borrowing costs have been capitalized to Mine under construction (YTD 2023: NOK 30.1 million), and
- transaction costs from financing of NOK 0.2 million (YTD 2023: NOK 24.5 million).

#### **Note 9 - EVENTS AFTER BALANCE SHEET DATE**

• In October, ERG entered into an agreement with ESTR Holding AS for the construction and lease of a mining workshop to be built in the mining area. The lease has a duration of 5 years with an obligation to purchase the building no later than the end of the lease.